


FINAL REPORT
CDRL A030
WETLANDS MITIGATION FOR LANDFILL 3
AT
KESLER AFB, MISSISSIPPI

Prepared for
AIR FORCE CENTER
FOR ENVIRONMENTAL EXCELLENCE

CONTRACT No. F41624-94-D-8106
DELIVERY ORDER No. 0089



IT CORPORATION
A Member of the IT GROUP

11560 Great Oaks Way, Suite 500
Alpharetta, GA 30022



OHM Remediation Services Corp.

11560 Great Oaks Way, Suite 500

Alpharetta, GA 30022-2424

Tel. 770.475.8994

Fax. 770.777.9545

A Member of The IT Group

October 30, 2000

Ms. Audrey Schoellman
HSC/PKVBB
3207 North Road
Brooks AFB, TX 78235-5363

RE: Contract No. F41624-94-D-8106
Delivery Order No. 0089
Final Report, CDRL A030
Wetlands Mitigation for Landfill 3 Site

Dear Ms. Schoellman:

Attached please find IT Corporation's (IT) submittal for the Final Report, CDRL A030 as specified by Paragraph 3.1.3.2.h, Technical Report, of the Statement of Work Remedial Action for Project MAHG 1998-7404 Wetlands Mitigation for Landfill 3 at Keesler AFB, Mississippi dated February 23, 1998.

Sincerely,

IT CORPORATION

David B. Tester, P.E.
Senior Project Manager

Copy to:
AFCEE/ERD (2)
AFCEE MSI (LT)
Base POC (5)
Project File 920568

**FINAL REPORT
CDRL A030
WETLANDS MITIGATION FOR LANDFILL 3
AT
KEESLER AFB, MISSISSIPPI**

**Contract No. F41624-94-D-8106
Delivery Order No. 0089**

Prepared for:

The Air Force Center for Environmental Excellence (AFCEE)

Submitted by:

**IT Corporation
11560 Great Oaks Way, Suite 500
Alpharetta, GA 30022**

**IT Corporation Project No. 920568
Revision No. 0**

October 2000

TABLE OF CONTENTS

1.0	INTRODUCTION.....	1-1
2.0	SCOPE OF WORK	2-1
3.0	SITE DESCRIPTION.....	3-1
3.1	Landfill 3 Site	3-1
3.2	Archery Range	3-1
4.0	FIELD ACTIVITIES.....	4-1
4.1	Topographical Survey	4-1
4.2	Wetlands Delineation.....	4-1
4.3	Excavation and Grading of the Archery Range	4-1
4.4	Planting of the Mitigation Area	4-2
4.5	Annual Evaluation	4-2
4.6	Rework of the Mitigation Area	4-3
5.0	CONCLUSION	5-1

FIGURES (within document)

Figure 1.1 Regional Location Map

Figure 1.2 Facility Location Map

Figure 2.1 Location and Layout of Landfill 3

APPENDICES

Appendix A Moran, Seymour & Associates Wetlands Survey

Appendix B Enviro South Wetlands Delineation

1.0 INTRODUCTION

IT Corporation (IT), formerly OHM Remediation Services, under contract to the Air Force Center for Environmental Excellence (AFCEE), has prepared this Final Report to describe the activities associated with the creation of wetlands as part of the required mitigation for the Landfill 3 (LF3) construction project at Keesler AFB, Mississippi. The IT scope of work included preparation of a wetlands mitigation plan, a topographical survey of the mitigation area, grading of approximately one half acre of coastal land to the level of the surrounding wetlands and replanting the mitigation area with tidal marsh vegetation. This work was performed utilizing the Department of the Air Force, Full Service Remedial Action Contract (RAC), Contract No. F41624-94-D-8106, Delivery Order No. 0089. IT has prepared this Final Report in accordance with the Department of the Air Force's "*Statement of Work Remedial Action for Project MAHG 1998-7404 Wetlands Mitigation for Landfill 3 at Keesler AFB, Mississippi*" dated February 23, 1998.

2.0 SCOPE OF WORK

As part of this delivery order IT completed the following tasks:

- Provided all labor, material, equipment and supervision to create wetlands as part of the required mitigation for the construction project at LF3.
- Provided a wetlands mitigation plan
- Provided a topographical survey of the mitigation area
- Excavated one half acre of coastal land to the level of the surrounding wetlands and disposed of the material at the LF3 site
- Revegetated the mitigation area with tidal marsh grass
- Performed an annual evaluation of the mitigation area
- Reworked the mitigation area to provide mounds and additional plants in low areas
- Demobilized after site rework

The Scope of Work was conducted in accordance with the following:

- Department of the Air Force, Full Service Remedial Contract, Contract No. F41624-94-D-8106, Delivery Order No. 0089
- Statement of Work Remedial Action for Project MAGH 1998-7404 Wetland Mitigation for Landfill 3 at Keesler AFB, Mississippi dated February 23, 1998.
- Keesler AFB Application for Department of the Army Permit to Fill Wetlands, Section 4.5, Mitigation Measures
- Department of the Army Permit Number MSNW97-02035-V, June 13, 1997 Program

- Mississippi Department of Marine Resources (DMR) Certificate of Waiver, DMR-M 9705590-W, June 26, 1997
- OHM Remediation Services Corp. Environmental Cleanup Work Plan prepared for *The Interim Stabilization Measure at Landfill 3 Site (SWMU 9) Keesler Air Force Base Biloxi, Mississippi*
- OHM Remediation Services Corp. Health and Safety Plan prepared for *The Interim Stabilization Measure at Landfill 3 Site (SWMU 9) Keesler Air Force Base Biloxi, Mississippi*
- OHM Remediation Services Corp. Construction Quality Plan prepared for *The Interim Stabilization Measure at Landfill 3 Site (SWMU 9) Keesler Air Force Base Biloxi, Mississippi*

3.0 SITE DESCRIPTION

Keesler AFB is located within the city limits of Biloxi, Mississippi, approximately 80 miles east of New Orleans, Louisiana, and 60 miles west of Mobile, Alabama as shown on Figure 1.1. It is bordered on the north by the Back Bay of Biloxi (Back Bay) and on the west, south, and east by residential and commercial areas of the city. The Mississippi Sound is located approximately 0.5 miles south of the Base. The location of Keesler AFB is shown in Figure 1.2. The Base is comprised of 1,494 acres of federally owned land and 117 acres of leased, permitted, and easement lands. Two remote installation facilities (Training Annex No. 1 and the Small Arms Range Annex) are also associated with the Base.

Keesler AFB was activated in June 1941 as a training center for aircraft mechanics. A small public airfield occupied the area before the use of the site by the U.S. Air Force (USAF). After World War II, Keesler AFB was designated as a permanent military base. Electronics, communications, personnel, and pilot training programs were later added to the existing training programs. The current mission of Keesler AFB focuses on four main areas: technical training, medical care, flying operations, and support. The Base also includes electronics, communications, and personnel training schools.

3.1 Landfill 3 Site

The Landfill 3 (LF3) site consists of a small peninsula on the northern edge of the Base shown in Figure 2.1. Filling in marshland in the Back Bay of Biloxi with native soil, refuse, construction debris, and asphalt created the landfill. The surface of the landfill was used for temporary storage of asphalt debris, sand bags, fill dirt, and concrete rubble. Interim measures to stabilize LF3 through physical containment have been completed at the site. Construction of the containment required filling of a portion of wetlands around the site. In accordance with Department of the Army Permit Number MSNW97-02035-V and Mississippi Department of Marine Resources (DMR) Certificate of Waiver DMR-M 9705590-W, compensatory mitigation was to be coordinated with DMR and conducted in accordance with Section 4.5 of the Keesler AFB permit application.

3.2 Archery Range

The archery range is a bump on the northern edge of the Base adjacent to LF3 that was developed to create wetlands as part of the required mitigation for the construction project at

the landfill site. Filling marshland in the Back Bay of Biloxi with native soil, shell fragments, and grass cuttings from the golf course created the archery range. The one half acre archery range site was to be excavated and rough graded to the elevation of the surrounding wetlands and vegetation that was the same type as that located on either side of the range was to be planted.

Figure 1.1 Regional Location Map






Figure 1.2 Facility Location Map



Source: Commercial Road Map

FIGURE 2.1
LOCATION AND LAYOUT
OF LANDFILL 3
LANDFILL 3 INTERIM / STABILIZATION MEASURE
KEESLER AFB, BILOXI, MS



4.0 FIELD ACTIVITIES

The following sections describe the field work activities for this project.

4.1 Topographical Survey

A topographical survey was completed by Moran, Seymour & Associates of the archery range that also identified types of trees and vegetation in the area on November 11, 1998 and is presented in Appendix A.

4.2 Wetlands Delineation

Knesal Engineering with Enviro South completed the wetland delineation on December 2, 1998 that evaluated the existing soils and vegetation for the archery range. A report was submitted to IT on December 3, 1998. The report provided details for the extent of the archery range fill to be removed to create the wetlands. The edges of the area to be excavated were flagged by Enviro South to show the limits of the fill to be removed. The wetland delineation report is presented in Appendix B.

4.3 Excavation and Grading of the Archery Range

Excavation of the archery range to create wetlands began on December 28, 1998. IT encountered large quantities of concrete and asphalt rubble that had been used as fill material. Concrete, asphalt and fill material were hauled to LF3 and used as general fill. December 29, 1998 IT continued excavation of the archery range and encountered seventeen (17) creosote pilings that had been driven for a foundation. IT was unable to remove the pilings with the equipment on site and with concurrence from the Team Chief and Base Point of Contact the pilings were left in place and the fill material around them was excavated. December 30, 1998 IT continued excavation of the archery range and encountered two large triangular shaped pieces of concrete approximately eighteen (18) inches thick. The concrete was unable to be removed with the equipment on site. With concurrence from the Team Chief and Base Point of Contact the concrete was left in place and the fill material around the pieces was removed. December 31, 1998 IT completed the excavation of the fill that had been identified to bring the archery range to the elevation of the surrounding wetlands. Excavated material from the archery range was hauled to LF3 and disposed of as general fill.



Mitigation area looking toward the Back Bay



Mitigation area prior to revegetation at high tide looking toward the Back Bay



Concrete slab and pilings in the mitigation area at high tide looking toward the Back Bay



Concrete slab in the mitigation area prior to revegetation at high tide looking east

4.4 Planting of the Mitigation Area

The project specifications and the wetland delineation report both confirmed the native plants that were to be used to revegetate the mitigation area. IT also consulted the Gulf Coast Research Laboratory for types of native plants and numbers of plants per square foot to arrive at the quantity of plants necessary to revegetate the mitigation area estimated at slightly less than twenty two thousand (22,000) square feet. Fifteen thousand (15,000) Black Needle Rush (*Juncus roemerianus*) and five thousand (5,000) Smooth Cord Grass (*Spartina alterniflora*) plants in two inch liners were ordered from Horticultural Systems Inc of Parrish Florida on January 13, 1999. Delivery of the plants to the site was delayed until September of 1999 due to a delay in the design because of differing site conditions and the demobilization of the LF3 project. IT received five thousand (5,000) Smooth Cord Grass plants and five thousand (5,000) Black Needle Rush plants on September 10, 1999. Instructions from Horticultural Systems on how to plant the plants were requested. IT was told to create a hole with a post hole digger or other implement to allow the root ball of the plants to be buried and covered. September 11, 1999 IT completed planting the first ten thousand plants. September 20, 1999 IT received ten thousand Black Needle Rush plants and continued planting. Concrete was encountered below the mud line so an adjustment in the plant spacing was made to avoid the concrete. September 21, 1999 IT continued planting the Black Needle Rush plants. September 22, 1999 IT completed planting the Black Needle Rush plants, removed empty boxes and debris from the area and demobilized from the site.

4.5 Annual Evaluation

IT Project Manager, David Tester; AFCEE Team Chief, Rodney Arnold; Keesler AFB Remediation Project Manager, Lisa Noble and AFCEE Botanist, Mary Anderson met at the archery range mitigation area on September 12, 2000 for the purpose of performing the annual evaluation of the site to determine the success of the mitigation effort. Areas of the mitigation area were observed to be bare of any plants. These areas appeared to be too deep to support the Black Needle Rush and Smooth Cord Grass plants and it was determined that the plants originally introduced to these areas had probably floated away. The plants that had survived in the mitigation area appeared to be large and healthy. The group determined that it would be necessary to rework some of the deeper areas where plants were missing by creating mounds and move some of the plants from the adjacent wetlands into those areas.



Horticultural Systems plants



Boat with plants in the mitigation area



Replanting the mitigation area



Revegetating the mitigation area



Replanting the mitigation area



Annual evaluation far end of mitigation area west side



Annual evaluation mitigation area looking toward the Back Bay



Annual evaluation mitigation area east side



Annual evaluation mitigation area west side



Annual evaluation east side of the mitigation area



Annual evaluation far end of mitigation area



Annual evaluation Site A



Annual evaluation Site A

The following summarizes the action items agreed to by the group to rework the mitigation area to make in successful:


- Excavated the berm separating an area identified as Site A to the right of the road approaching the mitigation area and use the material to create mounds in the low areas of the mitigation area and allow the tide to bring water into Site A.
- Remove cattails from Site A and save them for replanting.
- Excavate silty clay loam from Site A and use this material to cover the material excavated from the berm to create mounds. It was estimated that three (3) inches of the material from the berm should be covered with three (3) inches of the silty clay loam from Site A to create the mounds in the mitigation area.
- Collect *Juncus* from adjacent wetlands and split the plants into five (5) to seven (7) stems.
- Replant the *Juncus* in the new mounds and in the Site A area at a depth of eight (8) to ten (10) inches at high tide.
- Replant cattails around the edge of Site A.
- Schedule the completion of the rework for October.

4.6 Rework of the Mitigation Area

Mary Anderson and IT Field Superintendent, Norman Honea with his crew meet on October 10, 2000 to complete the rework of the mitigation area. October 11, 2000 IT removed the cattails in an area designated as Site A adjacent to and east of the road to the mitigation area. Site A was excavated and the material was used to build mounds in the low areas at the end of the road to the mitigation area where the water level at high tide was above that necessary to support the plants. IT graded the excavated area of Site A and replanted fifty (50) stems of *Typha* (cattail) and eighteen (18) clumps (180 stems) of Black Needle Rush plants. IT created Sixty six (66) mounds and planted an average of two clumps of Black Needle Rush plants per mound for an additional one hundred and thirty two (132) plants (1320 stems) in the areas that were low. Another 115 plants (approximately 1150 stems) were scattered throughout the mitigation area. Because the tide was low IT was able to create hummocks in the deeper



Rework of the mitigation area with material from Site A



Rework of the mitigation area looking from the Back Bay



Rework of the mitigation area new plants



Rework of the mitigation area new mounds and plants



Rework of Site A



Rework of the mitigation area new mounds and plants



Rework of the mitigation area new mounds and plants




Rework of the mitigation area showing new plants

open water areas out past the pilings by carrying pails of sandy soil to the open areas and dumping it to form mounds. These areas were also planted with Black Needle Rush. The donor plants were removed from the marsh area directly adjacent to the mitigation area to the east side of the site.

5.0 CONCLUSION

Delivery Order Number 0089, Wetlands Mitigation for Landfill 3, successfully achieved its objective of creating wetlands as part of the required mitigation for the Landfill 3 construction project at Keesler AFB, Mississippi. These objectives were completed within the schedule specified to support the development of the Landfill 3 site and within the budget negotiated for the project.

The work was carried out with safety as its overriding intent, both for the general population of the Base and for the workers involved with the remediation activities. There were no accidents nor near accidents throughout the course of the work performed. All safety rules and regulations were followed, protecting the health and lives of the workers and the people in the general vicinity of the project. The wetlands were properly and safely restored to the satisfaction of the Air Center for Environmental Excellence Environmental Botanist.



EnviroSouth

GARY J. CUEVAS, INC.

December 3, 1998

FAXED
12/9/98

Mr. Pete Ball
Knesal Engineering
1714 22 nd Avenue
Gulfport, MS 39501

RE: Wetlands Delineation, +/- ~~22~~500 Square Foot Restoration Area, Keesler Air Force Base,
Biloxi, Harrison County, Mississippi

Dear Mr. Ball:

Please be advised that EnviroSouth has completed the wetland/restoration boundary delineation for the above property. Enclosed are wetland delineation data sheets completed in accordance with the 1987 Corps of Engineers Wetlands Delineation Manual.

On December 2, 1998, EnviroSouth representatives delineated the wetlands/restoration boundary at the subject property and observed that a portion of the site contains wetland vegetation characteristic of a disturbed tidal marsh. The wetland portion observed generally adjoins filled land and is west, north and east of the old fill area. Two wetland communities, *Juncus roemeranus*/*Spartina alterniflora* and *Juncus roemeranus*/*Typha* compose the wetland area.

Soil samples were taken to a 15" to 18" depth from various locations on the property and showed both hydric and upland disturbed soils. The soil survey for Harrison County indicates the presence of Handsboro series soils on the property. The proposed restoration site is composed of sandy soils and concrete rubble and is considered fast or filled land. Soil chromas of the marsh ranged near 10YR3/1. Non-wetland chromas varied near 10YR7/3, however no significant soil horizons could be distinguished. All marsh soils were saturated within 12 inches of the surface and to the surface with some areas inundated.

RECEIVED
DEC 07 1998

Knesal Engineering
Services

Phone: (228) 388-1585 or (228) 868-2217 • Fax (228) 388-1585
6017 Vista Circle • Gulfport, Mississippi 39507-4636

Ball


December 3, 1998

Page Two

The wetland/restoration boundary is flagged with red plastic markers. Three sample plots representative of the habitat communities and hydrologic regimes were established. See attached wetland location sketch. We suggest that the final restoration project include a small first order tidal creek (non-branched) for the *Spartina alterniflora* planting since this species prefers lower elevations with low energy shorelines.

If you have any questions regarding this report or if I can be of further permitting or design service, please give me a call.

Sincerely,



Gary J. Cuevas
President

Enclosure

NOT TO SCALE


- * - - - APPROX. FLAG PLACEMENT
INDICATING FILL REMOVAL

ACTUAL FLAGGING
TO BE USED IN
LIEU OF SKETCH

BACK BAY OF BILOXI

N ~ - - - APPROX. WETLAND/INLAND BOUNDARY

X DATA POINT APPROX. LOCATION



SOILS

Project/Site: <u>Loschen Colliery</u>	Date: <u>12/2/88</u>
Applicant/Owner: <u>Kosloski AER - Kneasel Eng.</u>	County: <u>Washington</u>
Investigator: <u>Billy Calapayan</u>	State: <u>MD</u>
Do Normal Circumstances exist on the site?	Community ID: <u>5</u>
Is the site significantly disturbed (Atypical Situation)?	Transect ID: <u>2</u>
Is the area a potential Problem Area?	Plot ID: <u>1</u>
(If needed, explain on reverse.)	

VEGETATION

Dominant Plant Species	Stratum	Indicator
1. <i>Lythra</i> sp.	H	QBL
2. <i>Juncea communis</i>	H	QBL
3. <i>Scirpus lucida</i>	H	QBL
4. <i>Cladium paniculatum</i>	H	QBL
5.		
6.		
7.		
8.		

Percent of Dominant Species that are QBL FACW or FAC (excluding FAC).

11570100

Recorded Date (Describe in Remarks): — Stream, Lake, or Tide Gauge — Aerial Photographs — Other — No Recorded Data Available	Width and Hydrology Indicators: Primary Indicators: — Inundated — Saturated in Upper 12 Inches — Water Marks — Gilt Marks — Sediment Deposits — Drifts and Patterns in Wetlands Secondary Indicators (1 or more required): — Oxidized Root Channels in Upper 12 Inches — Water-Strained Leaves — Local Soil Surface Data — FAC Normal Test — Other (Explain in Remarks)
Field Observations: Depth of Surface Water: 0 fm. Depth to Free Water in R/C: <1 fm. Depth to Saturated Soil: <1 fm.	Remarks: 1° influence in upper 12" probable from salt pond run off indicated by presence of freshwater T up to 50'.

[illegible]

WETLAND DETERMINATION

Hydrophyte, Vegetation Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	(Circle)
Wetland Hydrology Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	(Circle)
Hydric Soils Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	(Circle)

Remarks: *Satiny bark having fresh leaf influence adjacent to fill proposed for removal for M. Fitzinger purposes*

18132821011

DATA FORM
ROUTINE WETLAND DETERMINATION
(1987 COE Wetlands Delineation Manual)

Project Site: Koester Golf Course Date: 12/2/98
 Applicant/Owner: Koester & FB - Kresel Eng. County: Harrison
 Investigator: Billie Carpenter State: MS
 Do Normal Circumstances exist on the site? Yes
 Is the site significantly disturbed (Atypical Situation)? Yes
 Is the area a potential Problem Area? Yes
 (If needed, explain on reverse.)

VEGETATION

Dominant Plant Species	Shrub	Shrub	Shrub	Indicator
1. <u>Spartina patens</u>	<u>T</u>	<u>T</u>	<u>T</u>	<u>+</u>
2. <u>Phragmites australis</u>	<u>T</u>	<u>T</u>	<u>T</u>	<u>+</u>
3. <u>Lythrum sp.</u>	<u>T</u>	<u>T</u>	<u>T</u>	<u>+</u>
4. _____	_____	_____	_____	_____
5. _____	_____	_____	_____	_____
6. _____	_____	_____	_____	_____
7. _____	_____	_____	_____	_____
8. _____	_____	_____	_____	_____

Percent of Dominant Species that are OBL, FACW or FAC (Including FAC).

Remarks: Mostly have soil and associated rubble

HYDROLOGY

Recorded Data (Describe in Remarks): <input type="checkbox"/> Stream, Lake, or Tide Gauge <input type="checkbox"/> Aerial Photographs <input type="checkbox"/> Other <input checked="" type="checkbox"/> No Recorded Data Available	Wetland Hydrology Indicators: Primary Indicators: <input type="checkbox"/> Inundated <input type="checkbox"/> Seasonal In Upper 12 Inches <input type="checkbox"/> Water Marks <input type="checkbox"/> Ditch Lines <input type="checkbox"/> Sediment Deposits Secondary Indicators (2 or more required): <input type="checkbox"/> Disturbed Root Channels in Upper 12 Inches <input type="checkbox"/> Water-Stranded Leaves <input type="checkbox"/> Local Soil Survey Data <input type="checkbox"/> FAC Internal Test <input type="checkbox"/> Other (Explain in Remarks)
Field Observations: Depth of Surface Water: <u>0</u> ft. Depth to Free Water in MC: <u>>24</u> ft. Depth to Seasoned Soil: <u>>24</u> ft.	Remarks:

SOILS

Map Unit Name: Subslopes (Not mapped) Drainage Class: well drained
 Surface and Phase: Not Classified Field Observations: Confirm Mapped Type Yes ☐ No ☐
 Taxonomy (Subgroup):
 Order: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Suborder: Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Great Group: Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Subgroup: Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Name: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Series: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Type: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Color: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Texture: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Structure: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Use: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3
 Soil Notes: Q-211 Δ 10YR 7/3 Δ 10YR 7/3 Δ 10YR 7/3

WETLAND DETERMINATION

Hydrophytic Vegetation Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Hydrophytic Vegetation Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Wetland Hydrology Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Wetland Hydrology Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Hydric Soil Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Hydric Soil Present?	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Remarks:	<u>fill material to be removed for</u> <u>highway purposes</u>		

Approved by: HOUSACE JAI

DATA FORM

Project/Site: <u>Keesler Golf Course</u>	Date: <u>12/2/98</u>
Applicant/Owner: <u>Keesler FFB - Keesler Eng.</u>	County: <u>Harrison</u>
Investigator: <u>Billey Carpenter</u>	State: <u>MS</u>
Do Normal Circumstances exist on the site? <u>Yes</u> <input checked="" type="radio"/>	Community ID: <u>SM</u>
Is the site significantly disturbed (Atypical Situation)? <u>Yes</u> <input checked="" type="radio"/>	Transect ID: <u>1</u>
Is the area a potential Problem Area? <u>Yes</u> <input checked="" type="radio"/>	Plot ID: <u>1</u>
[If needed, explain on reverse.]	

VEGETATION

Dominant Plant Species	Stratum	Indicator	Dominant Plant Species	Stratum	Indicator
1. <i>Quercus macrocarpa</i>	H	OBL	9.		
2. <i>Quercus alba</i>	H	OBL	10.		
3. <i>Quercus prinus</i>	H	OBL	11.		
4.			12.		
5.			13.		
6.			14.		
7.			15.		
8.			16.		

Percent of Dominant Species that are OBL FACW or FAC (excluding FAC).

Remarks:

HYDROLOGY

— Recorded Data (Describe in Remarks): — Stream, Lake, or Tide Gauge — Aerial Photographs — Other _____ — No Recorded Data Available	Wetland Hydrology Indicators: Primary Indicators: — <input checked="" type="checkbox"/> Inundated <input checked="" type="checkbox"/> Saturated in Upper 12 Inches <input checked="" type="checkbox"/> Water Marks <input checked="" type="checkbox"/> Ditch Unflow <input checked="" type="checkbox"/> Sediment Deposits <input checked="" type="checkbox"/> Drainage Patterns in Wetlands Secondary Indicators (2 or more simplified): — Oddly Root Channel in Upper 12 Inches — Water-Stained Leaves — Local Soil Survey Data — FAC/Horrel Test — Other (Explain in Remarks) _____
Field Observations: Depth of Surface Water: _____ ft. <u>0</u> Depth to Free Water in NT _____ ft. <u><1</u> Depth to Saturated Soil: _____ ft. <u><1</u>	Remarks:

SOILS

[illegible]

WETLAND DETERMINATION

Hydrophyte Vegetation Present?	11a	(Circle)		
Wetland Hydrology Present?	11b			
Hydric Soils Present?	11c			

Remarks: *Spartina virginica* to fill. proposed to be reserved for mitigation purposes